Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	90.00	105.00		1.00	15.00	4.35	4.50	4.43		66.38	Dt:03/08/18
	105.00	120.00		1.00	15.00	4.50	4.50	4.50		67.50	
	120.00	135.00		1.00	15.00	4.50	4.00	4.25		63.75	
	135.00	150.00		1.00	15.00	4.00	4.20	4.10		61.50	
	150.00	165.00		1.00	15.00	4.20	4.80	4.50		67.50	
	165.00	180.00		1.00	15.00	4.80	4.90	4.85		72.75	
	180.00	195.00		1.00	15.00	4.90	6.00	5.45		81.75	
	195.00	210.00		1.00	15.00	6.00	4.60	5.30		79.50	
	210.00	217.70		1.00	7.70	4.60	4.60	4.60		35.42	
	217.70	227.70		1.00	10.00	4.60	4.60	4.60		46.00	
	MSR NORTH CITY 10TH A CROSS										
	0.00	15.00		1.00	15.00	3.85	4.10	3.98		59.63	
	15.00	30.00		1.00	15.00	4.10	4.60	4.35		65.25	
	30.00	45.00		1.00	15.00	4.60	4.35	4.48		67.13	
	45.00	51.30		1.00	6.30	4.35	5.80	5.08		31.97	
	MSR NORTH CITY 3RD MAIN										
	0.00	15.00		1.00	15.00	5.20	4.70	4.95		74.25	
	15.00	30.00		1.00	15.00	4.70	4.70	4.70		70.50	
	30.00	45.00		1.00	15.00	4.70	4.90	4.80		72.00	
	45.00	60.00		1.00	15.00	4.90	4.55	4.73		70.88	
	60.00	75.00		1.00	15.00	4.55	4.60	4.58		68.63	
	75.00	90.00		1.00	15.00	4.60	5.60	5.10		76.50	
	90.00	105.00		1.00	15.00	5.60	4.40	5.00		75.00	
	105.00	120.00		1.00	15.00	4.40	4.6	4.50		67.50	
	120.00	128.00		1.00	8.00	4.60	5.9	5.25		42.00	
	128.00	133.00		1.00	5.00	5.90	4.9	5.40		27.00	
							Total Qty			**6839.65**	**Sqm**

ಸಹಾಯಕ ಅಭಿಯಂತರರು
03/08/18
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ.

JUSCO CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
6	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.165 of I.No.21.22.6 in PW,P&IWTD S.R 2016-17)										
	MSR NORTH CITY 5TH A CROSS										Dt: 01/08/18
	0.00	15.00		1.00	15.00	5.90	4.60	5.25	0.04	3.15	
	15.00	30.00		1.00	15.00	4.60	4.77	4.69	0.04	2.81	
	30.00	39.60		1.00	9.60	4.77	5.00	4.89	0.04	1.88	
	MSR NORTH CITY 6TH CROSS										
	0.00	15.00		1.00	15.00	7.20	4.55	5.88	0.04	3.53	
	15.00	30.00		1.00	15.00	4.55	4.40	4.48	0.04	2.69	
	30.00	45.00		1.00	15.00	4.40	4.80	4.60	0.04	2.76	
	45.00	60.00		1.00	15.00	4.80	4.70	4.75	0.04	2.85	
	60.00	75.00		1.00	15.00	4.70	5.20	4.95	0.04	2.97	
	75.00	90.00		1.00	15.00	5.20	5.30	5.25	0.04	3.15	
	90.00	105.00		1.00	15.00	5.30	4.90	5.10	0.04	3.06	
	105.00	120.00		1.00	15.00	4.90	4.75	4.83	0.04	2.90	
	120.00	135.00		1.00	15.00	4.75	4.25	4.50	0.04	2.70	
	135.00	150.00		1.00	15.00	4.25	4.80	4.53	0.04	2.72	
	150.00	165.00		1.00	15.00	4.80	5.40	5.10	0.04	3.06	
	165.00	180.00		1.00	15.00	5.40	5.30	5.35	0.04	3.21	
	180.00	195.30		1.00	15.30	5.30	5.90	5.60	0.04	3.43	
	MSR NORTH CITY 6TH A CROSS										
	0.00	15.00		1.00	15.00	5.40	5.40	5.40	0.04	3.24	
	15.00	30.00		1.00	15.00	5.40	5.80	5.60	0.04	3.36	
	30.00	46.00		1.00	16.00	5.80	5.35	5.58	0.04	3.57	

Consultant

01/08/18
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	MSR NORTH CITY 7TH CROSS										01/08/18
	0.00	15.00		1.00	15.00	6.30	4.80	5.55	0.04	3.33	
	15.00	30.00		1.00	15.00	4.80	4.75	4.78	0.04	2.87	
	30.00	45.00		1.00	15.00	4.75	4.70	4.73	0.04	2.84	
	45.00	60.00		1.00	15.00	4.70	4.60	4.65	0.04	2.79	
	60.00	75.00		1.00	15.00	4.60	4.35	4.48	0.04	2.69	
	75.00	90.00		1.00	15.00	4.35	4.50	4.43	0.04	2.66	
	90.00	105.00		1.00	15.00	4.50	4.20	4.35	0.04	2.61	
	105.00	120.00		1.00	15.00	4.20	4.50	4.35	0.04	2.61	
	120.00	135.00		1.00	15.00	4.50	4.45	4.48	0.04	2.69	
	135.00	150.00		1.00	15.00	4.45	4.80	4.63	0.04	2.78	
	150.00	165.00		1.00	15.00	4.80	5.10	4.95	0.04	2.97	
	165.00	180.00		1.00	15.00	5.10	5.10	5.10	0.04	3.06	
	180.00	195.00		1.00	15.00	5.10	6.10	5.60	0.04	3.36	
	MSR NORTH CITY 8TH CROSS										02/08/18
	0.00	15.00		1.00	15.00	6.10	4.60	5.35	0.04	3.21	
	15.00	30.00		1.00	15.00	4.60	4.70	4.65	0.04	2.79	
	30.00	45.00		1.00	15.00	4.70	4.65	4.68	0.04	2.81	
	45.00	60.00		1.00	15.00	4.65	5.10	4.88	0.04	2.93	
	60.00	75.00		1.00	15.00	5.10	4.45	4.78	0.04	2.87	
	75.00	90.00		1.00	15.00	4.45	4.80	4.63	0.04	2.78	
	90.00	105.00		1.00	15.00	4.80	4.60	4.70	0.04	2.82	
	105.00	120.00		1.00	15.00	4.60	4.50	4.55	0.04	2.73	
	120.00	135.00		1.00	15.00	4.50	4.60	4.55	0.04	2.73	
	135.00	150.00		1.00	15.00	4.60	4.50	4.55	0.04	2.73	
	150.00	165.00		1.00	15.00	4.50	4.50	4.50	0.04	2.70	
	165.00	180.00		1.00	15.00	4.50	4.85	4.68	0.04	2.81	
	180.00	191.60		1.00	11.60	4.85	5.10	4.98	0.04	2.31	
	MSR NORTH CITY 8TH A CROSS										
	0.00	15.00		1.00	15.00	5.30	4.70	5.00	0.04	3.00	

TEJUS CONSULTANTS
Consultant

02/08/18
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	15.00	30.00		1.00	15.00	4.70	4.70	4.70	0.04	2.82	02/08/18
	30.00	45.00		1.00	15.00	4.70	5.00	4.85	0.04	2.91	
	45.00	60.00		1.00	15.00	5.00	4.65	4.83	0.04	2.90	
	60.00	75.00		1.00	15.00	4.65	4.70	4.68	0.04	2.81	
	75.00	87.50		1.00	12.50	4.70	6.25	5.48	0.04	2.74	
	MSR NORTH CITY 9TH CROSS										
	0.00	15.00		1.00	15.00	5.30	4.15	4.73	0.04	2.84	
	15.00	30.00		1.00	15.00	4.15	4.50	4.33	0.04	2.60	
	30.00	45.00		1.00	15.00	4.50	4.50	4.50	0.04	2.70	
	45.00	60.00		1.00	15.00	4.50	4.10	4.30	0.04	2.58	
	60.00	75.00		1.00	15.00	4.10	4.50	4.30	0.04	2.58	
	75.00	90.00		1.00	15.00	4.50	4.20	4.35	0.04	2.61	
	90.00	105.00		1.00	15.00	4.20	4.30	4.25	0.04	2.55	
	105.00	120.00		1.00	15.00	4.30	4.25	4.28	0.04	2.57	
	120.00	135.00		1.00	15.00	4.25	4.30	4.28	0.04	2.57	
	135.00	150.00		1.00	15.00	4.30	4.15	4.23	0.04	2.54	
	150.00	165.00		1.00	15.00	4.15	4.65	4.40	0.04	2.64	
	165.00	180.00		1.00	15.00	4.65	4.50	4.58	0.04	2.75	
	180.00	193.70		1.00	13.70	4.50	5.60	5.05	0.04	2.77	
	MSR NORTH CITY 9TH A CROSS										03/08/18
	0.00	15.00		1.00	15.00	6.00	4.25	5.13	0.04	3.08	
	15.00	30.00		1.00	15.00	4.25	4.40	4.33	0.04	2.60	
	30.00	45.00		1.00	15.00	4.40	4.40	4.40	0.04	2.64	
	45.00	60.00		1.00	15.00	4.40	4.60	4.50	0.04	2.70	
	60.00	75.00		1.00	15.00	4.60	4.80	4.70	0.04	2.82	
	MSR NORTH CITY 10TH CROSS										
	0.00	15.00		1.00	15.00	6.00	4.60	5.30	0.04	3.18	
	15.00	30.00		1.00	15.00	4.60	5.25	4.93	0.04	2.96	
	30.00	45.00		1.00	15.00	5.25	4.70	4.98	0.04	2.99	

Consultant

03/08/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೈತರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬೈತರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	45.00	60.00		1.00	15.00	4.70	4.80	4.75	0.04	2.85	03/08/18
	60.00	75.00		1.00	15.00	4.80	4.60	4.70	0.04	2.82	
	75.00	90.00		1.00	15.00	4.60	4.35	4.48	0.04	2.69	
	90.00	105.00		1.00	15.00	4.35	4.50	4.43	0.04	2.66	
	105.00	120.00		1.00	15.00	4.50	4.50	4.50	0.04	2.70	
	120.00	135.00		1.00	15.00	4.50	4.00	4.25	0.04	2.55	
	135.00	150.00		1.00	15.00	4.00	4.20	4.10	0.04	2.46	
	150.00	165.00		1.00	15.00	4.20	4.80	4.50	0.04	2.70	
	165.00	180.00		1.00	15.00	4.80	4.90	4.85	0.04	2.91	
	180.00	195.00		1.00	15.00	4.90	6.00	5.45	0.04	3.27	
	195.00	210.00		1.00	15.00	6.00	4.60	5.30	0.04	3.18	
	210.00	217.70		1.00	7.70	4.60	4.60	4.60	0.04	1.42	
	217.70	227.70		1.00	10.00	4.60	4.60	4.60	0.04	1.84	
	MSR NORTH CITY 10TH A CROSS										
	0.00	15.00		1.00	15.00	3.85	4.10	3.98	0.04	2.39	
	15.00	30.00		1.00	15.00	4.10	4.60	4.35	0.04	2.61	
	30.00	45.00		1.00	15.00	4.60	4.35	4.48	0.04	2.69	
	45.00	51.30		1.00	6.30	4.35	5.80	5.08	0.04	1.28	
	MSR NORTH CITY 3RD MAIN										
	0.00	15.00		1.00	15.00	5.20	4.70	4.95	0.04	2.97	
	15.00	30.00		1.00	15.00	4.70	4.70	4.70	0.04	2.82	
	30.00	45.00		1.00	15.00	4.70	4.90	4.80	0.04	2.88	
	45.00	60.00		1.00	15.00	4.90	4.55	4.73	0.04	2.84	
	60.00	75.00		1.00	15.00	4.55	4.60	4.58	0.04	2.75	
	75.00	90.00		1.00	15.00	4.60	5.60	5.10	0.04	3.06	
	90.00	105.00		1.00	15.00	5.60	4.40	5.00	0.04	3.00	
	105.00	120.00		1.00	15.00	4.40	4.6	4.50	0.04	2.70	
	120.00	128.00		1.00	8.00	4.60	5.9	5.25	0.04	1.68	
	128.00	133.00		1.00	5.00	5.90	4.9	5.40	0.04	1.08	
							TOTAL			273.59	**Cum**

03/08/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರ

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
7	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	EDGE LINE		2	1435.70			0.10		287.14	Dt: 09/08/18
						TOTAL			287.14	Cum

09/08/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the Work : 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BYATARAYANAPURA DIVISION

MEASUREMENT SHEET

1st & Part bill

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.142, I.No.19.1 of PW, P&IWTD SR 2016-17)										
	DESILT										Dt:12/06/18
	MASJID ROAD										
	LHS										
	0.00	30.00	L/S	1.00	30.00			0.60	0.45	8.10	
	30.00	60.00	L/S	1.00	30.00			0.60	0.45	8.10	
	60.00	90.00	L/S	1.00	30.00			0.60	0.45	8.10	
	90.00	120.00	L/S	1.00	30.00			0.60	0.45	8.10	
	120.00	150.00	L/S	1.00	30.00			0.60	0.45	8.10	
	150.00	175.00	L/S	1.00	25.00			0.60	0.45	6.75	
	RHS										
	0.00	30.00	R/S	1.00	30.00			0.60	0.45	8.10	
	30.00	60.00	R/S	1.00	30.00			0.60	0.45	8.10	
	60.00	90.00	R/S	1.00	30.00			0.60	0.45	8.10	
	90.00	120.00	R/S	1.00	30.00			0.60	0.45	8.10	
	120.00	150.00	R/S	1.00	30.00			0.60	0.45	8.10	
	150.00	175.00	R/S	1.00	25.00			0.60	0.45	6.75	
	SAW MILL ROAD										
	LHS										
	0.00	30.00	L/S	1.00	30.00			0.60	0.45	8.10	
	30.00	60.00	L/S	1.00	30.00			0.60	0.45	8.10	
	60.00	90.00	L/S	1.00	30.00			0.60	0.45	8.10	
	90.00	120.00	L/S	1.00	30.00			0.60	0.45	8.10	
	120.00	150.00	L/S	1.00	30.00			0.60	0.45	8.10	
	150.00	180.00	L/S	1.00	30.00			0.60	0.45	8.10	
	180.00	210.00	L/S	1.00	30.00			0.60	0.45	8.10	
	210.00	240.00	L/S	1.00	30.00			0.60	0.45	8.10	
	240.00	270.00	L/S	1.00	30.00			0.60	0.45	8.10	
	270.00	300.00	L/S	1.00	30.00			0.60	0.45	8.10	
	300.00	330.00	L/S	1.00	30.00			0.60	0.45	8.10	
	330.00	360.00	L/S	1.00	30.00			0.60	0.45	8.10	
	360.00	390.00	L/S	1.00	30.00			0.60	0.45	8.10	
	390.00	420.00	L/S	1.00	30.00			0.60	0.45	8.10	
	420.00	450.00	L/S	1.00	30.00			0.60	0.45	8.10	
	450.00	480.00	L/S	1.00	30.00			0.60	0.45	8.10	
	480.00	510.00	L/S	1.00	30.00			0.60	0.45	8.10	
	510.00	540.00	L/S	1.00	30.00			0.60	0.45	8.10	
	540.00	570.00	L/S	1.00	30.00			0.60	0.45	8.10	
	570.00	600.00	L/S	1.00	30.00			0.60	0.45	8.10	
	600.00	630.00	L/S	1.00	30.00			0.60	0.45	8.10	
	630.00	660.00	L/S	1.00	30.00			0.60	0.45	8.10	

TATA CONSULTANTS (Consultant)

ಸಹಾಯಕ ಅಭಿಯಂತರರು 12/06/18
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೈಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತ
ಬೈಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24
Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	660.00	681.00	L/S	1.00	21.00			0.60	0.45	5.67	Dt:12/06/18
	RHS										
	0.00	30.00	R/S	1.00	30.00			0.60	0.45	8.10	
	30.00	60.00	R/S	1.00	30.00			0.60	0.45	8.10	
	60.00	90.00	R/S	1.00	30.00			0.60	0.45	8.10	
	90.00	120.00	R/S	1.00	30.00			0.60	0.45	8.10	
	120.00	150.00	R/S	1.00	30.00			0.60	0.45	8.10	
	150.00	180.00	R/S	1.00	30.00			0.60	0.45	8.10	
	180.00	210.00	R/S	1.00	30.00			0.60	0.45	8.10	
	210.00	240.00	R/S	1.00	30.00			0.60	0.45	8.10	
	240.00	270.00	R/S	1.00	30.00			0.60	0.45	8.10	
	270.00	300.00	R/S	1.00	30.00			0.60	0.45	8.10	
	300.00	330.00	R/S	1.00	30.00			0.60	0.45	8.10	
	330.00	360.00	R/S	1.00	30.00			0.60	0.45	8.10	
	360.00	390.00	R/S	1.00	30.00			0.60	0.45	8.10	
	390.00	420.00	R/S	1.00	30.00			0.60	0.45	8.10	
	420.00	450.00	R/S	1.00	30.00			0.60	0.45	8.10	
	450.00	480.00	R/S	1.00	30.00			0.60	0.45	8.10	
	480.00	510.00	R/S	1.00	30.00			0.60	0.45	8.10	
	510.00	540.00	R/S	1.00	30.00			0.60	0.45	8.10	
	540.00	570.00	R/S	1.00	30.00			0.60	0.45	8.10	
	570.00	600.00	R/S	1.00	30.00			0.60	0.45	8.10	
	600.00	630.00	R/S	1.00	30.00			0.60	0.45	8.10	
	630.00	660.00	R/S	1.00	30.00			0.60	0.45	8.10	
	660.00	681.00	R/S	1.00	21.00			0.60	0.45	5.67	
	New Culverts										
	CULVERT 1			1.00	5.00			1.50	1.05	7.88	
	CULVERT 2			1.00	5.00			1.50	1.05	7.88	
	CULVERT 3			1.00	4.45			1.50	1.05	7.01	
	CULVERT 4			1.00	5.30			1.50	1.05	8.35	
	CULVERT 5			1.00	5.10			1.50	1.05	8.03	
	CULVERT 6			1.00	6.00			1.50	1.05	9.45	
	CULVERT 7			1.00	6.00			1.50	1.05	9.45	
	CULVERT 8			1.00	6.10			1.50	1.05	9.61	
	CULVERT 9			1.00	6.00			1.50	1.05	9.45	
	CULVERT 10			1.00	6.00			1.50	1.05	9.45	
	CULVERT 11			1.00	6.00			1.50	1.05	9.45	
	CULVERT 12			1.00	6.00			1.50	1.05	9.45	
	CULVERT 13			1.00	6.00			1.50	1.05	9.45	
							TOTAL			577.14	Cum

12/06/18

ಸಹಾಯಕ

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

Consultant

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
2	KSRB 4-1.2. Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.2 of PW,P&IWTD S.R 2016-17)									
	New Culverts									Dt:15/06/18
	BED CONCRETE									
	CULVERT 1		1.00	5.00			1.50	0.15	1.13	
	CULVERT 2		1.00	5.00			1.50	0.15	1.13	
	CULVERT 3		1.00	4.45			1.50	0.15	1.00	
	CULVERT 4		1.00	5.30			1.50	0.15	1.19	
	CULVERT 5		1.00	5.10			1.50	0.15	1.15	
	CULVERT 6		1.00	6.00			1.50	0.15	1.35	
	CULVERT 7		1.00	6.00			1.50	0.15	1.35	
	CULVERT 8		1.00	6.10			1.50	0.15	1.37	
	CULVERT 9		1.00	6.00			1.50	0.15	1.35	
	CULVERT 10		1.00	6.00			1.50	0.15	1.35	
	CULVERT 11		1.00	6.00			1.50	0.15	1.35	
	CULVERT 12		1.00	6.00			1.50	0.15	1.35	
	CULVERT 13		1.00	6.00			1.50	0.15	1.35	
						Total			16.41	Cum

15/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEJUS CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
3	KSRB 5.2-3. Providing and constructing granite size stone masonry in foundation cement mortor 1:6, stone hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materails, labour, curing complete as per specifications. Specifcation No. KBS 5.1.13. (P.No.23, I.No.5.6 of PW, P&IWTD S.R 2016-17)									DT:18/06/18
	New Culverts									
	CULVERT 1		2.00	5.00			0.45	0.90	4.05	
	CULVERT 2		2.00	5.00			0.45	0.90	4.05	
	CULVERT 3		2.00	4.45			0.45	0.90	3.60	
	CULVERT 4		2.00	5.30			0.45	0.90	4.29	
	CULVERT 5		2.00	5.10			0.45	0.90	4.13	
	CULVERT 6		2.00	6.00			0.45	0.90	4.86	
	CULVERT 7		2.00	6.00			0.45	0.90	4.86	
	CULVERT 8		2.00	6.10			0.45	0.90	4.94	
	CULVERT 9		2.00	6.00			0.45	0.90	4.86	
	CULVERT 10		2.00	6.00			0.45	0.90	4.86	
	CULVERT 11		2.00	6.00			0.45	0.90	4.86	
	CULVERT 12		2.00	6.00			0.45	0.90	4.86	
	CULVERT 13		2.00	6.00			0.45	0.90	4.86	
						Total			59.09	

18/06/18

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂ

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

EJIS CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
4	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (P.No.113, I.No.15.1 of PW, P&IWTD S.R 2016-17)									
	New Culverts									
	CULVERT 1		2.00	5.00				0.90	9.00	Dt: 20/06/18
	CULVERT 2		2.00	5.00				0.90	9.00	
	CULVERT 3		2.00	4.45				0.90	8.01	
	CULVERT 4		2.00	5.30				0.90	9.54	
	CULVERT 5		2.00	5.10				0.90	9.18	
	CULVERT 6		2.00	6.00				0.90	10.80	
	CULVERT 7		2.00	6.00				0.90	10.80	
	CULVERT 8		2.00	6.10				0.90	10.98	
	CULVERT 9		2.00	6.00				0.90	10.80	
	CULVERT 10		2.00	6.00				0.90	10.80	
	CULVERT 11		2.00	6.00				0.90	10.80	
	CULVERT 12		2.00	6.00				0.90	10.80	
	CULVERT 13		2.00	6.00				0.90	10.80	
						Total			131.31	Sqm

20/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEJUS CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ. ಅಭಿಯಂ.

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
5	KSRB 4-1.6 Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.6 of PW,P&IWTD S R 2016-17)									
	New Culverts									
	CULVERT 1		2.00	5.00			0.45	0.10	0.45	Dt: 20/06/18
	CULVERT 2		2.00	5.00			0.45	0.10	0.45	
	CULVERT 3		2.00	4.45			0.45	0.10	0.40	
	CULVERT 4		2.00	5.30			0.45	0.10	0.48	
	CULVERT 5		2.00	5.10			0.45	0.10	0.46	
	CULVERT 6		2.00	6.00			0.45	0.10	0.54	
	CULVERT 7		2.00	6.00			0.45	0.10	0.54	
	CULVERT 8		2.00	6.10			0.45	0.10	0.55	
	CULVERT 9		2.00	6.00			0.45	0.10	0.54	
	CULVERT 10		2.00	6.00			0.45	0.10	0.54	
	CULVERT 11		2.00	6.00			0.45	0.10	0.54	
	CULVERT 12		2.00	6.00			0.45	0.10	0.54	
	CULVERT 13		2.00	6.00			0.45	0.10	0.54	
						Total			6.57	Cum

20/06/18
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿಬಿಎಂಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEXUS CONSULTANTS
Consultant

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
6	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)									
	New Culverts									
	CULVERT 1		1.00	5.00			1.50		7.50	Dt: 20/06/18
	CULVERT 2		1.00	5.00			1.50		7.50	
	CULVERT 3		1.00	4.45			1.50		6.68	
	CULVERT 4		1.00	5.30			1.50		7.95	
	CULVERT 5		1.00	5.10			1.50		7.65	
	CULVERT 6		1.00	6.00			1.50		9.00	
	CULVERT 7		1.00	6.00			1.50		9.00	
	CULVERT 8		1.00	6.10			1.50		9.15	
	CULVERT 9		1.00	6.00			1.50		9.00	
	CULVERT 10		1.00	6.00			1.50		9.00	
	CULVERT 11		1.00	6.00			1.50		9.00	
	CULVERT 12		1.00	6.00			1.50		9.00	
	CULVERT 13		1.00	6.00			1.50		9.00	
						Total			109.43	Sqm

20/06/18

ಸಹಾಯಕ ಅಭಿಯಂ...

ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ...

TEJUS CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂ...

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ...

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
7	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 (P.No.143, I.No.19.14 of PW,P&IWTD S.R 2016-17)										
	ROAD PORTION										Dt:23/06/18
	MASJID ROAD										
	0.00	30.00		1.00	30.00	6.30	5.70	6.00	0.20	36.00	
	30.00	60.00		1.00	30.00	5.70	6.00	5.85	0.20	35.10	
	60.00	90.00		1.00	30.00	6.00	6.30	6.15	0.20	36.90	
	90.00	120.00		1.00	30.00	6.30	5.20	5.75	0.20	34.50	
	120.00	150.00		1.00	30.00	5.20	5.60	5.40	0.20	32.40	
	150.00	175.00		1.00	25.00	5.60	5.40	5.50	0.20	27.50	
	SAW MILL ROAD										
	0.00	30.00		1.00	30.00	5.20	6.20	5.70	0.20	34.20	
	30.00	60.00		1.00	30.00	6.20	5.60	5.90	0.20	35.40	
	60.00	90.00		1.00	30.00	5.60	6.20	5.90	0.20	35.40	
	90.00	120.00		1.00	30.00	6.20	6.10	6.15	0.20	36.90	
	120.00	150.00		1.00	30.00	6.10	6.60	6.35	0.20	38.10	
	150.00	180.00		1.00	30.00	6.60	5.70	6.15	0.20	36.90	
	180.00	210.00		1.00	30.00	5.70	6.20	5.95	0.20	35.70	
	210.00	240.00		1.00	30.00	6.20	5.40	5.80	0.20	34.80	
	240.00	270.00		1.00	30.00	5.40	5.40	5.40	0.20	32.40	
							Total			522.20	Cum

23/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬೆಂಗಳೂರು ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEJUS CONSULTANTS Consultant

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬ.ಬ.ಪಾ.ಪಾ., ಬೆಂಗಳೂರು-೨೬

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
8	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (P.No.158, I.No.20.18 of PW,P&IWTD SR 2016-17)										
	ROAD PORTION										Dt: 28/06/18
	MASJID ROAD										
	0.00	30.00		1.00	30.00	6.30	5.70	6.00	0.23	41.40	
	30.00	60.00		1.00	30.00	5.70	6.00	5.85	0.23	40.37	
	60.00	90.00		1.00	30.00	6.00	6.30	6.15	0.23	42.44	
	90.00	120.00		1.00	30.00	6.30	5.20	5.75	0.23	39.68	
	120.00	150.00		1.00	30.00	5.20	5.60	5.40	0.23	37.26	
	150.00	175.00		1.00	25.00	5.60	5.40	5.50	0.23	31.63	
	SAW MILL ROAD										
	0.00	30.00		1.00	30.00	5.20	6.20	5.70	0.23	39.33	
	30.00	60.00		1.00	30.00	6.20	5.60	5.90	0.23	40.71	
	60.00	90.00		1.00	30.00	5.60	6.20	5.90	0.23	40.71	
	90.00	120.00		1.00	30.00	6.20	6.10	6.15	0.23	42.44	
	120.00	150.00		1.00	30.00	6.10	6.60	6.35	0.23	43.82	
	150.00	180.00		1.00	30.00	6.60	5.70	6.15	0.23	42.44	
	180.00	210.00		1.00	30.00	5.70	6.20	5.95	0.23	41.06	
	210.00	240.00		1.00	30.00	6.20	5.40	5.80	0.23	40.02	
	240.00	270.00		1.00	30.00	5.40	5.40	5.40	0.23	37.26	
							TOTAL			600.53	Cum

28/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
9	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kg\sqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.161, I.No.21.6 of PW,P&IWTD SR 2016-17)										08/07/18
	ROAD PORTION										
	MASJID ROAD										
	0.00	30.00		1.00	30.00	6.30	5.70	6.00		180.00	
	30.00	60.00		1.00	30.00	5.70	6.00	5.85		175.50	
	60.00	90.00		1.00	30.00	6.00	6.30	6.15		184.50	
	90.00	120.00		1.00	30.00	6.30	5.20	5.75		172.50	
	120.00	150.00		1.00	30.00	5.20	5.60	5.40		162.00	
	150.00	175.00		1.00	25.00	5.60	5.40	5.50		137.50	
	SAW MILL ROAD										
	0.00	30.00		1.00	30.00	5.20	6.20	5.70		171.00	
	30.00	60.00		1.00	30.00	6.20	5.60	5.90		177.00	
	60.00	90.00		1.00	30.00	5.60	6.20	5.90		177.00	
	90.00	120.00		1.00	30.00	6.20	6.10	6.15		184.50	
	120.00	150.00		1.00	30.00	6.10	6.60	6.35		190.50	
	150.00	180.00		1.00	30.00	6.60	5.70	6.15		184.50	
	180.00	210.00		1.00	30.00	5.70	6.20	5.95		178.50	
	210.00	240.00		1.00	30.00	6.20	5.40	5.80		174.00	
	240.00	270.00		1.00	30.00	5.40	5.40	5.40		162.00	
							TOTAL			**2611.00**	**Sqm**

08/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEJAS CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
10	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P.No.161, I.No.21.2 of PW,P&IWTD SR 2016-17)										
	ROAD PORTION										Dt:08/07/18
	MASJID ROAD										
	0.00	30.00		1.00	30.00	6.30	5.70	6.00		180.00	
	30.00	60.00		1.00	30.00	5.70	6.00	5.85		175.50	
	60.00	90.00		1.00	30.00	6.00	6.30	6.15		184.50	
	90.00	120.00		1.00	30.00	6.30	5.20	5.75		172.50	
	120.00	150.00		1.00	30.00	5.20	5.60	5.40		162.00	
	150.00	175.00		1.00	25.00	5.60	5.40	5.50		137.50	
	SAW MILL ROAD										
	0.00	30.00		1.00	30.00	5.20	6.20	5.70		171.00	
	30.00	60.00		1.00	30.00	6.20	5.60	5.90		177.00	
	60.00	90.00		1.00	30.00	5.60	6.20	5.90		177.00	
	90.00	120.00		1.00	30.00	6.20	6.10	6.15		184.50	
	120.00	150.00		1.00	30.00	6.10	6.60	6.35		190.50	
	150.00	180.00		1.00	30.00	6.60	5.70	6.15		184.50	
	180.00	210.00		1.00	30.00	5.70	6.20	5.95		178.50	
	210.00	240.00		1.00	30.00	6.20	5.40	5.80		174.00	
	240.00	270.00		1.00	30.00	5.40	5.40	5.40		162.00	
	270.00	300.00		1.00	30.00	5.40	5.40	5.40		162.00	
	300.00	330.00		1.00	30.00	5.40	5.80	5.60		168.00	
	330.00	360.00		1.00	30.00	5.80	5.40	5.60		168.00	
	360.00	390.00		1.00	30.00	5.40	5.40	5.40		162.00	
	390.00	420.00		1.00	30.00	5.40	5.60	5.50		165.00	
	420.00	450.00		1.00	30.00	5.60	6.20	5.90		177.00	
	450.00	480.00		1.00	30.00	6.20	6.20	6.20		186.00	
	480.00	510.00		1.00	30.00	6.20	7.00	6.60		198.00	
	510.00	540.00		1.00	30.00	7.00	6.70	6.85		205.50	
	540.00	570.00		1.00	30.00	6.70	5.50	6.10		183.00	
	570.00	600.00		1.00	30.00	5.50	7.50	6.50		195.00	
	600.00	630.00		1.00	30.00	7.50	6.00	6.75		202.50	
	630.00	660.00		1.00	30.00	6.00	6.00	6.00		180.00	
	660.00	679.00		1.00	19.00	6.00	6.00	6.00		114.00	
	679.00	681.00		1.00	2.00	6.00	7.50	6.75		13.50	
										5090.50	
	DEDUCT PRIME COAT									-2611.00	
								TOTAL		2479.50	

08/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

PEJAS CONSULTANTS

Consultant

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Byatarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
11	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.161 I.No.21.7 of PW,P&IWTD SR of 2016-17)										
	FOR LAYING BC										Dt:09/03/18
	MASJID ROAD										
	0.00	30.00		1.00	30.00	6.30	5.70	6.00		180.00	
	30.00	60.00		1.00	30.00	5.70	6.00	5.85		175.50	
	60.00	90.00		1.00	30.00	6.00	6.30	6.15		184.50	
	90.00	120.00		1.00	30.00	6.30	5.20	5.75		172.50	
	120.00	150.00		1.00	30.00	5.20	5.60	5.40		162.00	
	150.00	175.00		1.00	25.00	5.60	5.40	5.50		137.50	
	SAW MILL ROAD										
	0.00	30.00		1.00	30.00	5.20	6.20	5.70		171.00	
	30.00	60.00		1.00	30.00	6.20	5.60	5.90		177.00	
	60.00	90.00		1.00	30.00	5.60	6.20	5.90		177.00	
	90.00	120.00		1.00	30.00	6.20	6.10	6.15		184.50	
	120.00	150.00		1.00	30.00	6.10	6.60	6.35		190.50	
	150.00	180.00		1.00	30.00	6.60	5.70	6.15		184.50	
	180.00	210.00		1.00	30.00	5.70	6.20	5.95		178.50	
	210.00	240.00		1.00	30.00	6.20	5.40	5.80		174.00	
	240.00	270.00		1.00	30.00	5.40	5.40	5.40		162.00	
	270.00	300.00		1.00	30.00	5.40	5.40	5.40		162.00	
	300.00	330.00		1.00	30.00	5.40	5.80	5.60		168.00	
	330.00	360.00		1.00	30.00	5.80	5.40	5.60		168.00	
	360.00	390.00		1.00	30.00	5.40	5.40	5.40		162.00	
	390.00	420.00		1.00	30.00	5.40	5.60	5.50		165.00	
	420.00	450.00		1.00	30.00	5.60	6.20	5.90		177.00	
	450.00	480.00		1.00	30.00	6.20	6.20	6.20		186.00	
	480.00	510.00		1.00	30.00	6.20	7.00	6.60		198.00	
	510.00	540.00		1.00	30.00	7.00	6.70	6.85		205.50	
	540.00	570.00		1.00	30.00	6.70	5.50	6.10		183.00	
	570.00	600.00		1.00	30.00	5.50	7.50	6.50		195.00	
	600.00	630.00		1.00	30.00	7.50	6.00	6.75		202.50	
	630.00	660.00		1.00	30.00	6.00	6.00	6.00		180.00	
	660.00	679.00		1.00	19.00	6.00	6.00	6.00		114.00	
	679.00	681.00		1.00	2.00	6.00	7.50	6.75		13.50	
							TOTAL			5090.50	Sqm

09/03/18
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEJUS CONSULTANTS
Consultant

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
12	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.165 of I.No.21.22.6 in PW,P&IWTD S.R 2016-17)										
	FOR LAYING BC										09/07/18
	MASJID ROAD										
	0.00	30.00		1.00	30.00	6.30	5.70	6.00	0.04	7.20	
	30.00	60.00		1.00	30.00	5.70	6.00	5.85	0.04	7.02	
	60.00	90.00		1.00	30.00	6.00	6.30	6.15	0.04	7.38	
	90.00	120.00		1.00	30.00	6.30	5.20	5.75	0.04	6.90	
	120.00	150.00		1.00	30.00	5.20	5.60	5.40	0.04	6.48	
	150.00	175.00		1.00	25.00	5.60	5.40	5.50	0.04	5.50	
	SAW MILL ROAD										
	0.00	30.00		1.00	30.00	5.20	6.20	5.70	0.04	6.84	
	30.00	60.00		1.00	30.00	6.20	5.60	5.90	0.04	7.08	
	60.00	90.00		1.00	30.00	5.60	6.20	5.90	0.04	7.08	
	90.00	120.00		1.00	30.00	6.20	6.10	6.15	0.04	7.38	
	120.00	150.00		1.00	30.00	6.10	6.60	6.35	0.04	7.62	
	150.00	180.00		1.00	30.00	6.60	5.70	6.15	0.04	7.38	
	180.00	210.00		1.00	30.00	5.70	6.20	5.95	0.04	7.14	
	210.00	240.00		1.00	30.00	6.20	5.40	5.80	0.04	6.96	
	240.00	270.00		1.00	30.00	5.40	5.40	5.40	0.04	6.48	
	270.00	300.00		1.00	30.00	5.40	5.40	5.40	0.04	6.48	
	300.00	330.00		1.00	30.00	5.40	5.80	5.60	0.04	6.72	
	330.00	360.00		1.00	30.00	5.80	5.40	5.60	0.04	6.72	
	360.00	390.00		1.00	30.00	5.40	5.40	5.40	0.04	6.48	
	390.00	420.00		1.00	30.00	5.40	5.60	5.50	0.04	6.60	
	420.00	450.00		1.00	30.00	5.60	6.20	5.90	0.04	7.08	
	450.00	480.00		1.00	30.00	6.20	6.20	6.20	0.04	7.44	
	480.00	510.00		1.00	30.00	6.20	7.00	6.60	0.04	7.92	
	510.00	540.00		1.00	30.00	7.00	6.70	6.85	0.04	8.22	
	540.00	570.00		1.00	30.00	6.70	5.50	6.10	0.04	7.32	
	570.00	600.00		1.00	30.00	5.50	7.50	6.50	0.04	7.80	
	600.00	630.00		1.00	30.00	7.50	6.00	6.75	0.04	8.10	
	630.00	660.00		1.00	30.00	6.00	6.00	6.00	0.04	7.20	
	660.00	679.00		1.00	19.00	6.00	6.00	6.00	0.04	4.56	
	679.00	681.00		1.00	2.00	6.00	7.50	6.75	0.04	0.54	
								Total		203.62	Cum

09/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEJUS CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 23.Improvements to Balance Roads, and Drains at Vidya Sagar Layout, Doorvani Nagar, Gundu Roa Layout and Sorrounding Area in ward No 06 Thanisandra, Ilyatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
13	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC 35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 (P.No.185, I.No.24.15 of PW,P&IWTD SR 2016-17)									
	Lane Marking									Dt: 14/07/18
	Edge Line		2.00	856.00			0.10		171.20	
	Center Line		0.50	856.00			0.10		42.80	
							Total		214.00	Sqm

14/07/18

[redacted] ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೈಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು

ಬೈಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24